

**IMPROVING THE UPPER RARITAN
WATER QUALITY MANAGEMENT PLAN:
HIGHLANDS REGION**

**“Working Schedule”
Version: 2/22/2005 11:54 AM**

Task/Subtask	Original Start	Original End	New Start	New End
Project Team	January-04	June-06	June 04	June 05
Develop & Release Consultant RfPs	January-04	February-04	Sept 04	Oct 04
Select Consultants	March-04	March-04	Nov 04	Dec 04
Subcontract Approval	March-04	May-04	Jan 04	June 05
WMP Checklist	January-04	April-04	June 04	Sept 04
Review Existing NJDEP Guidance	January-04	February-04	June 04	June 04
Develop annotated checklist	February-04	March-04	June 04	July 04
Review and comments	March-04	April-04	July 04	August 04
Finalize Checklist	April-04	April-04	Sept 04	Sept 04
Model Master Plan/Ordinance Guidance	January-04	July-04	Aug 04	Sept 05
Compile Existing Guidance	January-04	February-04	Aug 04	Dec 04
Workshop for Planners/Engineers	March-04	March-04	Dec 04	March 05
Ordinance Guidance for 2 Issues	March-04	June-04	April 05	August 05
Team Review	June-04	July-04	August 05	Sept 05
Finalize Ordinance Guidance	July-04	July-04	August 05	Sept 05
Technical Analysis & Tools	January-04	October-04		
Subwatershed Budgets	January-04	October-04	Sept 04	June 05
Methodology	January-04	February-04	Sept 04	Jan 05
Draft Subwatershed Budgets	June-04	Sept-04	Dec 04	April 05
Team and Peer Review	Sept-04	October-04	May 05	May 05
Final Subwatershed Budgets	October-04	October-04	June 05	June 05
Future LU to %TIA Translation	March-04	May-04	April 05	July 05
Draft Method	March-04	March-04	April 05	May 05
Team and Peer Review	March-04	April-04	June 05	June 05
Final Method	April-04	May-04	July 05	July 05
Additional Tool Development	May-04	August-04	Feb 05	Sept 05
Select Tool to Develop	NA	NA	Feb 05	Feb 05
Draft Method	May-04	June-04	March 05	Aug 05
Team and Peer Review	June-04	July-04	August 05	Sept 05
Final Method	July-04	August-04	Sept 05	Sept 05

Task/Subtask	Original Start	Original End	New Start	New End
Guidance System	October-04	May-05	Jan 05	Nov 05
Draft Regional Guidance System	October-04	January-05	Jan 05	June 05
ArcIMS Components	Dec 04	January-05	June 05	July 05
County-specific Guidance Components	January-05	March-05	July 05	Sept 05
Team and Peer Review	March-05	April-05	Sept 05	Oct 05
Final Regional Guidance System	April-05	April-05	Oct 05	Oct 05
Two Municipal Workshops	March-05	May-05	Nov 05	Nov 05
WMP Case Examples	May-05	April-07	Jan-05	April-07
Selection of Pilot Projects	May-05	June-05	May-05	June-05
Municipal Assessment	June-05	October-05	Jan-05	Nov-05
6 Municipal Assessments	June-05	August-05	Jan-05	Sept-05
Draft Report	August-05	Sept-05	August-05	October-05
Team Review	Sept-05	October-05	Sept-05	Nov 05
Final Report	October-05	October-05	October-05	Nov-05
WMP Development	October-05	April-07	October-05	April-07
Draft WMPs	October-05	February-06	October-05	Feb-06
Team & Municipal Review	February-06	March-06	Feb-06	March-06
Final Draft WMPs	March-06	April-06	March-06	April-06
Adoption Process ¹	April-06	April-07	April-06	April-07
Final Report	June-06	July-06	June-06	July-06
Highlands Workshop	May-06	August-06	May-06	August-06
Northern Highlands Workshop	July-06	July-06	July-06	July-06
Southern Highlands Workshop	August-06	August-06	August-06	August-06

¹ Note: the adoption process continues beyond the end of the project. In the Morris County and Hunterdon County cases, formal WMP proposal must occur through local WMP agencies. Somerset County is WMP agency for its portion of Upper Raritan WQMP area and may propose the WMP directly.